## CHILLER SYSTEM PREVENTIVE MAINTENANCE CHECK LIST

	CHILLER MODEL #: CHILLER SERIAL #: CUSTOMER: START-UP DATE:			PRO GEFFE DE FRATION INC						
	Check that all Electrical Connections are tight									
	Glycol Storage Tank is at least 80% Full									
	Visually Check to confirm that Cooling Tower or Air Cooled Condenser is clean and free of debris									
	DESCRIPTION	DATA #1	DATA #2	DATA #3	DATA #4	DATA #5	DATA #6	DATA #7	DATA #8	DATA #9
	Percentage of Glycol to Water in System									
	Circulation Pump Motor Amp Readings									
	Process Pump Motor Amp Readings									
OPE	RATING DATA									
	Glycol Solution Temperature (Thermostat Display Temp.)									
	Suction Pressure (PSI)									
	Suction Line Temperature at Compressor									
	Liquid Line Pressure (PSI)									
	Glycol Temperature Inlet									
	Glycol Temperature Outlet									
	Water or Ambient Air Temperature Inlet to Condenser									
	Water or Ambient Air Temperature Outlet to Condenser									
	Compressor Amp Draw									
	Complete Chiller System Amp Draw									